

Dar es Salaam Maritime Gateway Project (DMGP)

合同号: TZ-TPA-/424013-CW-DIR

修复达累斯萨拉姆港滚装码头及 1-7 号泊位混凝土损伤工程

Minutes of Weekly Meeting No.15

参考文献:

MoM- Weekly 15-2026/5/14

Date/Start Time:	Thursday, 14 th May 2026 / 14:35hrs
Venue:	Contractor's Conference Room at Site Camp Offices Dar es Salaam
Attendees:	See list annexed

Distribution List	Name	E-mail
Director General – TPA	Plasduce Mbossa	dg@ports.go.tz
Project Engineer (PE) – TPA	Twaha Msita	twaha.msita@ports.go.tz
Engineer (En) – INROS LACKNER	Klaus Richter	daressalaam.port@inros-lackner.de
Contractor's Representative – CHEC	Bian Liang	tzdmgp@chec.bj.cn

0. Agenda of the Meeting

1. 会议开始
2. 承包商开工准备情况
3. 合同事宜
 1. 施工方案
 2. 劳工、材料与设备
4. AOB
 3. 项目经理设施
 4. 日报、周报与月报
 1. 新缺陷
 2. 弃土区
 3. 急救设施
5. Closing of the Meeting
 5. 预制构件与存储区

1. Opening the Meeting

6. 集装箱堆场照明
7. 承包商开票

驻地工程师——RE (IL - Eng. José Rodrigues) 宣布会议开始，并对与会成员表示欢迎。会议由驻地工程师代表工程师主持。

Dar es Salaam Maritime Gateway Project (DMGP)

合同号: TZ-TPA-/424013-CW-DIR

修复达累斯萨拉姆港滚装码头及 1-7 号泊位混凝土损伤工程

Item	Description	Action
2.0	Readiness of the Contractor to Start Work	
	Regarding the site accessibility, the RE informed the meeting that, as reported during the tripartite meeting on 12th May 2026, securing a working space within the port is still difficult at present. Nevertheless, the Employer undertook to keep following up with DP World to allocate space to the Contractor once the opportunity is favourable. Subsequently, it was agreed that TPA will arrange with DP World to issue port entry passes well in advance to Contractor's workers to ease entry when the situation will allow to commence works. Regarding the paving blocks the Contractor was instructed to provide representative samples and verified test results derived from actual production intended for site works. The Contractor informed the meeting that he couldn't find a reputable laboratory in the country capable of performing Skid Resistance tests, and therefore requested the RE to assist in the search for a laboratory in Tanzania to perform the said test. The RE has promised to investigate the issue and will advise accordingly. In the meantime, the Engineer is analysing the results of the Splitting Tensile tests submitted by the Contractor and will give his answer in short.	INFO CHEC INFO IL
3.0	Contractual Matter	
3.1	Labourers, Materials and Equipment's	
	The RE once again reminded the Contractor to submit a list of all staff in accordance with the approved staff list in the Contract, for both Local and Foreign staff). Regarding foreign staff, RE reminded the Contractor to submit copies of Passport entry permit to show that they are allowed to enter and work in the country. The Contractor promised to submit before the next meeting on 21st May, 2026. Regarding the mobilised equipment's, the RE asked if the defective compressor is repaired already. The Contractor informed the Meeting that he still waiting for spare parts that was ordered from China and is expected to arrive before end of May 2026. Regarding the concrete mix design, the Contractor submitted the 28 days results and the Engineer is checking and will reply accordingly.	CHEC CHEC CHEC IL
3.3	PM Facilities	
	The RE informed the meeting that, there was no update from TPA.	TPA
3.4	Daily, Weekly and Monthly Reports	
	The RE informed the meeting that reports are being received accordingly from the Contractor as per contract requirements. Weekly Report should be submitted on a weekly basis from Monday to Sunday.	CHEC

Dar es Salaam Maritime Gateway Project (DMGP)

合同号: TZ-TPA-/424013-CW-DIR

修复达累斯萨拉姆港滚装码头及 1-7 号泊位混凝土损伤工程

4.0	AOB	
4.1	New defects	
	Regarding new defects, the RE informed the meeting that there was no update from the Employer regarding the proposed joint inspection with all parties to ascertain new crack relative to those identified in the contract.	TPA/IL/CHEC
4.2	Dumping Area	
	As regard to Dumping area, the Contractor is still awaiting official communication from TPA.	TPA
4.3	First Aid Facilities	
	The third first aid room container already inspected jointly by the Contractor and Engineer on 10 th April at Supplier's place and confirmed that it meets the need. The Contractor informed the meeting that, it will be delivered to site once the Contractor receive funds from China to pay for fabrication and delivery to site before end of May 2026.	CHEC
4.4	Maintenance and Office Space	
	The RE informed the meeting that it is observed that there is there is promising improvements on the surroundings, even during the recent rains no smell were felt.	CHEC
4.5	Area for Precast Elements and Storage	
	Regarding requirement of space for precast elements in the port; the Contractor informed the meeting that he has decided outsource precast elements from outside the port, therefore the urgency of getting space in the port is no longer necessary as it was from previous discussion. The RE once again instructed the Contractor to put in writing showing that he is no longer in need of the said facility. The Contractor promised to put in writing before the next meeting on 21 st May 2026.	INFO CHEC
4.6	Illuminating Light in Container Yard Port	
	The Contractor submitted 410 Watts were recommended for lightings, but RE informed that the design requires 1,000 watts. RE informed that we received a document from Contractor to support the proposed Illuminant at Port; and that it will be reviewed and respond to Contractor accordingly.	IL
4.7	Contractor's Invoicing	
	The RE suggested that the Contractor verify whether the amount currently spent is less than or greater than the minimum amount required for issuance of an invoice, 2%, as stipulated in the Contract.	CHEC

Dar es Salaam Maritime Gateway Project (DMGP)

合同号: TZ-TPA-/424013-CW-DIR

修复达累斯萨拉姆港滚装码头及 1-7 号泊位混凝土损伤工程

5.0	Closure of the Meeting	
	There being no other business the meeting was declared closed at 14:56hrs	ALL

Next Meeting: Thursday, 21th May 2026 at 14:30hrs

Signed By:

Eng. Cheng Yongjian	
Deputy Contractor's Representative	
For the CONTRACTOR – CHEC	

Eng. José Rodrigues	
Resident Engineer	
For the ENGINEER – IL	

Dar es Salaam Maritime Gateway Project (DMGP)

合同号: TZ-TPA-/424013-CW-DIR

REPAIR OF CONCRETE DAMAGES AT RORO AND BERTH 1-7 DAR ES SALAAM PORT



Design and Construction of RoRo-Terminal, Deepening and Strengthening of Berths 1-7 and Construction of Terminals
Repair of Concrete Damages at RoRo and Berths 1-7 at Dar Es Salaam Port Contract No. TZ-TPA-424013-CW-DIR
Subject: Weekly Meeting No.15

Venue: Contractor's Conference Room

Date: 14/05/2026

Time: 14:30hrs

No	Name	Company	Mobile	E-mail	Position	Signature
1	Jose Rodriguez	IL	0787608423	Jose.Rodriguez@il.com	P.E.	[Signature]
2	Johnstone Muthemba	IL	0713250187	johnstone.muthemba@gmail.com	Ass. RE	[Signature]
3	Gerardine J. Kikwazi	IL	0754763235	gkikwazi@il.com	DS	[Signature]
4	Alejandro R. Ruiz	IL	0754738423	ruiza2923@gmail.com	W. Inspector	[Signature]
5	Gidish Guma	IL	0756240098	g.guma@gmail.com	M. Inspector	[Signature]
6	Bahida Girangay	IL	0787110604	mattygirangay@yahoo.com	PS	[Signature]
7	Cheng Yang Jian	CHC	0777024687	yicheng@chc.com.cn	Deputy C.R.	[Signature]
8	JIN SHIWEI	CHC	0656359636	swjin@chc.com.cn	Civil Engineer	[Signature]
9	Chen Yidong King	CHC	0741183600	yidongchen@chc.com.cn	Civil Eng.	[Signature]
10	Khadija EL KHEBIR	CHC	0790931306	khadija.elkhebir@gmail.com	Contracts Specialist	[Signature]
11	Wang Zhen	CHC	067318978	102405344@qq.com	Site Engineer	[Signature]
12						
13						
14						
15						
16						
17						
18						
19						
20						